



**14551 LAKE DRIVE
FOREST LAKE, MN 55025
(651) 464-6802**

**PROJECT MANAGER: JAKE JENSEN: 651-464-6802
PROJECT SUPERINTENDENT: BRENT JENSON: 612-710-1733
PROJECT FOREMAN: 612-669-7214**

**BROWN COUNTY LANDFILL EXPANSION
Brown County Landfill, 3/18/09 @ 9:00 a.m.**

ANTICIPATED START/COMPLETION DATES

- March 25th, 2009.....Silt Fence**
- March 25th, 2009.....Begin Stripping Topsoil**
- March 30th, 2009.....Begin Grading Sedimentation Pond and 40' Access Road**
- April 1st, 2009.....Begin Excavation/ Construction of Cell 1**
- April 15th, 2009.....Sedimentation Pond Complete**
- May 15th, 2009.....Storm Sewer Installation Complete**
- May 18th, 2009.....Begin Leachate Piping Installation**
- June 1st, 2009.....Excavation of Cell 1 Complete**
- June 10th, 2009.....Clay Liner – Cell 1 Complete**
- June 19th, 2009.....Leachate Pond Excavation Complete**
- July 3rd, 2009.....Geomembrane Liner Complete**
- July 10th, 2009.....Leachate Piping Complete**
- July 24th, 2009.....Sand Installation Complete**
- August 15th, 2009.....Project Substantially Complete**

**Subcontractors: H.F. Jacobs (Bob) / Leachate Piping / Aberdeen, SD / 605-229-0271
Geo-Synthetics, Inc. (Mark Downs), Geomembrane Liner / 605-428-4353
Heikes Farms (Todd), Erosion Control / 952-469-4755**

Suppliers: Royal Concrete Pipe (Mike Arends), Storm Sewer / 612-201-8206